COMPLETION REPORT

1. Name of Work : **DRILLING OF BOREWELL AT SIDEDAHALLI VILLAGE LIMIT PROVIDING PUMP, MOTOR AND ELECTRICAL SERVICING IN BAGALAGUNTEE IN WARD NO.14**

2. Sanctioned Estimate No. & Dt : 98/28-3-2015

3. Head of Account which is Chargeable : P1802

4. Work Order No. & Dt : 05/16-17 Dt 15-4-16

5. Name of Contractor : **SRI. R. SHIVARAM**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 4151/15-16

8. Check measurement of the Asst. : M.B. No. 4151/15-16 Page No. 415013-21

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE (DSD) Page No. 415013-21

incharge of the work :

10. a) Asst. Engineer : Manjunath D.S

b) Asst. Exe. Engineer : Ranganathswamy

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50,00,000=00	3574829=00	—	1425171=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
5-14.

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.

ACCOUNTS SUPTD. ( )